

PROP AA CURRENT PROJECTS UPDATE

8/3/18

Site	Project	Status	Est. Start	Est. Completion
CCA	Bldg. B Landscape & Pathway Enhancements	Pouring concrete	6/20/2018	8/27/2018
CVMS	Drama & Music Classrooms	Site work	6/19/2017	8/27/2018
DNO	Bldgs. B & G Modernization - Phase I	Demo, MEP rough in	6/22/2018	8/26/2019
EWMS	Campus Re-Construction	Phase I complete, Phase 2 grading	8/21/2015	10/30/2018
LCC	200's Renovation	Planting & fence work	6/25/2018	8/27/2018
OCMS	Science Classroom/Quad	Underground utilities & flat work	6/19/2017	8/27/2018
PTMS	2nd Classroom Bldg.	Interior finishes, exterior flat work & locker room finishes	8/3/2017	8/27/2018
SDHSA	Arts & Humanities Bldg.	Erecting steel	1/29/2018	8/26/2019
TPHS	Performing Arts Center	Erecting steel, finishing sewer line to Torrington St.	10/13/2017	6/30/2019

PROP AA PLANNED PROJECTS UPDATE

8/3/18

Site	Project	Status	Est. Start	Est. Completion
DNO	New Bldg. P - Phase 2	Under DSA review	TBD	TBD
OCMS	Admin. Building Re-Construction	DSA plan check & city SUB-C review	11/1/2018	8/26/2019
SUNSET	Campus Re-Construction	In design	7/1/2019	8/28/2020
TPHS	IV Bldg.	In design	4/8/2019	TBD