

PROP AA CURRENT PROJECTS UPDATE

12/17/18

Site	Project	Status	Est. Start	Est. Completion
DNO	Bldgs. B & G Modernization - Phase I	B Bldg. complete. G Bldg. punch list	6/22/2018	8/26/2019
EWMS	Campus Re-Construction	Phase I complete, Phase 2 punch list	8/21/2015	12/31/2018
OCMS	Science Classroom/Quad	Punch list	6/19/2017	12/31/2018
OCMS	Admin. Building Re-Construction	Underground utilities	11/1/2018	8/26/2019
PTMS	2nd Classroom Bldg.	Punch list	8/3/2017	12/21/2018
SDHSA	Arts & Humanities Bldg.	Interior drywall & exterior stucco	1/29/2018	8/26/2019
TPHS	Performing Arts Center	Interior work	10/13/2017	6/30/2019

PROP AA PLANNED PROJECTS UPDATE

12/17/18

Site	Project	Status	Est. Start	Est. Completion
DNO	New Bldg. P - Phase 2	DSA approved, city grading plan approved, pending permit	1/2/2019	12/15/2019
SUNSET	Campus Re-Construction	DSA review, CDP & grading review	7/1/2019	8/28/2020
TPHS	IV Bldg./Warehouse	In design	4/8/2019	TBD
TPHS	Balance of IV Bldg./Art	In design	6/15/2020	8/28/2021