

PROP AA CURRENT PROJECTS UPDATE

11/16/17

Site	Project	Status	Est. Start	Est. Completion
CVMS	Drama & Music Classrooms	Building exterior walls, finish work in PAC & Drama	6/19/2017	8/27/2018
EWMS	Campus Re-Construction	Finalizing punch list	8/21/2015	11/30/2017
OCMS	Science Classroom/Quad	Installing underground utilities	6/19/2017	8/27/2018
PTMS	2nd Classroom Bldg.	Erecting steel	8/3/2017	8/27/2018
SDHSA	Culinary Arts	Interior finishes	6/19/2017	11/30/2017
TPHS	Performing Arts Center	Mobilizing	10/13/2017	6/30/2019

PROP AA PLANNED PROJECTS UPDATE

11/16/17

Site	Project	Status	Est. Start	Est. Completion
DNO	Bldg. P & Renovations of Bldgs. B & G	In design	6/18/2018	8/26/2019
OCMS	Admin. Building Re-Construction	In design	TBD	TBD
SDHSA	Arts & Humanities Bldg.	DSA approved, pending city permits	1/18/2018	7/31/2019