

PROP AA CURRENT PROJECTS UPDATE

4/6/18

| Site | Project | Status | Est. Start | Est. Completion |
|-------|--------------------------|--|------------|-----------------|
| CVMS | Drama & Music Classrooms | Carpeting & interior finishes in Music Bldg. | 6/19/2017 | 8/27/2018 |
| EWMS | Campus Re-Construction | Phase I complete | 8/21/2015 | 10/30/2018 |
| OCMS | Science Classroom/Quad | Roof sheeting & underground utilities | 6/19/2017 | 8/27/2018 |
| PTMS | 2nd Classroom Bldg. | Installing drywall, exterior building envelope and polishing concrete on first floor | 8/3/2017 | 8/27/2018 |
| SDHSA | Arts & Humanities Bldg. | Grading | 1/29/2018 | 8/26/2019 |
| TPHS | Performing Arts Center | Slab on grade & CMU walls | 10/13/2017 | 6/30/2019 |

PROP AA PLANNED PROJECTS UPDATE

4/6/18

| Site | Project | Status | Est. Start | Est. Completion |
|--------|---------------------------------------|---------------------------------------|------------|-----------------|
| DNO | Bldg. P & Renovations of Bldgs. B & G | In design, 90% construction documents | 6/18/2018 | 8/26/2019 |
| OCMS | Admin. Building Re-Construction | 50% construction documents | TBD | TBD |
| SUNSET | Campus Re-Construction | In design | 7/1/2019 | 8/28/2020 |
| TPHS | IV Bldg. | In design | 5/1/2019 | TBD |