

PROP AA CURRENT PROJECTS UPDATE

11/9/18

Site	Project	Status	Est. Start	Est. Completion
CCA	Bldg. B Landscape & Pathway Enhancements	Electrical work	6/20/2018	11/15/2018
DNO	Bldgs. B & G Modernization - Phase I	B Bldg. complete. G Bldg. punch list	6/22/2018	8/26/2019
EWMS	Campus Re-Construction	Phase I complete, Phase 2 irrigation & landscape work	8/21/2015	12/31/2018
LCC	200's Renovation	Punch list	6/25/2018	11/16/2018
OCMS	Science Classroom/Quad	Punch list	6/19/2017	12/31/2018
OCMS	Admin. Building Re-Construction	Grading	11/1/2018	8/26/2019
PTMS	2nd Classroom Bldg.	Punch list	8/3/2017	11/30/2018
SDHSA	Arts & Humanities Bldg.	Interior framing & MEP's rough-in	1/29/2018	8/26/2019
TPHS	Performing Arts Center	Roofing and exterior asphalt & concrete	10/13/2017	6/30/2019

PROP AA PLANNED PROJECTS UPDATE

11/9/18

Site	Project	Status	Est. Start	Est. Completion
DNO	New Bldg. P - Phase 2	DSA approved & city grading permit in review	1/2/2019	12/15/2019
SUNSET	Campus Re-Construction	In design	7/1/2019	8/28/2020
TPHS	IV Bldg./Warehouse	In design	4/8/2019	TBD
TPHS	Balance of IV Bldg./Art	In design	6/15/2020	8/28/2021