

PROP AA CURRENT PROJECTS UPDATE

9/15/17

Site	Project	Status	Est. Start	Est. Completion
CCA	Building B	Beneficial occupancy	6/13/2016	9/30/2017
CVMS	Drama & Music Classrooms	Pouring foundation for Music room, finish work in PAC & Drama	6/19/2017	8/27/2018
EWMS	Campus Re-Construction	Beneficial occupancy	8/21/2015	9/30/2017
OCMS	Science Classroom/Quad	Submittals & testing pending city permit	6/19/2017	8/27/2018
PTMS	2nd Classroom Bldg.	Grading and moving site utilities	8/3/2017	8/27/2018
SDHSA	Culinary Arts	Drywall & HVAC	6/19/2017	11/30/2017
TPHS	Culinary Arts	Occupied, installing multi media	4/17/2017	9/30/2017

PROP AA PLANNED PROJECTS UPDATE

9/15/17

Site	Project	Status	Est. Start	Est. Completion
DNO	Bldg. P & Renovations of Bldgs. B & G	In design	6/18/2018	8/26/2019
OCMS	Admin. Building Re-Construction	In design	TBD	TBD
SDHSA	English/Social Science/Arts Bldg.	Approved	11/3/2017	7/31/2019
TPHS	Performing Arts Center	Approved	10/13/2017	6/30/2019