

PROP AA CURRENT PROJECTS UPDATE

DATE: 1/19/23

Site	Project	Status	Est. Start	Est. Completion
CVMS	Front Entry Improvements (Includes Gym & Food Service Component of Prop AA)	Complete	6/5/2022	1/15/2023
TPHS	New Art Classroom Bldg. - Part 2	Roofing & MEP rough-in	5/20/2022	7/30/2023
TPHS	Athletic Improvements: Gym Bldg. Modernization Heater/Ventilation Replacement - Phase I	Punch list	6/6/2022	2/28/2023

PROP AA PLANNED PROJECTS UPDATE

DATE: 1/19/23

Site	Project	Status	Est. Start	Est. Completion
CVMS	Audio/Visual Technology Improvements	In planning	Summer 2023	Fall 2023
DNO	Audio/Visual Technology Improvements	In planning	Summer 2023	Fall 2024
DNO	Bldgs. C, G & Cougar Hall Modernization Phase I	Awarded	Summer 2023	Fall 2023
DNO	Bldgs. D, F & K Modernization Phase 2	Awarded	Summer 2024	Fall 2024
LCC	Fitness Complex	DSA review	Summer 2023	Spring 2024
OCMS	Balance of Fire Rd., Modernization of Crest Hall & Locker Room Bldgs. (including expansion of PE)	In design	Summer 2024	Summer 2025
SDHSA	Parking Lot Restoration & Outdoor Play Courts	Submitted to City of Encinitas	Winter 2023	Fall 2023
SDHSA	Locker Room Modernization	In design	Summer 2024	Winter 2024
SDHSA	Bldgs. A, B & IV Modernization & Mosaic Café	In design- (Bldg. IV) DSA review- (Bldgs. A, B & Mosaic Café)	Summer 2024	Winter 2024
SD Sports Complex	Utilities, Communications Infrastructure and Hardcourt Improvements	In planning	Summer 2024	Spring 2025